COMPLETION REPORT

1. Name of Work : **PROVIDING BOREWELLS, PIPELINS AND RO PLANTS IN WARD NO. 14 BALGUNTE**

2. Sanctioned Estimate No. & Dt : JC/D2/AS/PR/35/17-18. dt 15-06-2017. CE/TS/TT/17-18. dt 14-7-2017

3. Head of Account which is Chargeable : 17 RBMP/EE/D2/PR/143/17-18. dt 14-7-2017

4. Work Order No. & Dt :

5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 60 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 4151/15716

8. Check measurement of the Asst. : M.B. No. 4137/15716 Page No. 4150 276 4150 28

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 4150 276 4150 28

incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
5070 Gy	4997148=00	—	285200

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 3/11/17
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ACCOUNTS SUPTD. ( )